

ID		Task Mode	Task Name	Duration	Start	Finish	Aug 23, '26															
							M	T	W	T	F	S	S	M	T	W	T	F				
1			City of Ham Lake	7 days?	Mon 8/17/26	Tue 8/25/26																
2			Rosewood Addition	2 days?	Mon 8/17/26	Tue 8/18/26																
3			Mill (Full Width)	1 day	Mon 8/17/26	Mon 8/17/26																
4			Pave	1 day	Tue 8/18/26	Tue 8/18/26																
5			West Coon Lake Shores	2 days	Tue 8/18/26	Wed 8/19/26																
6			Mill (Full Width- Bit Curb)	1 day	Tue 8/18/26	Tue 8/18/26																
7			Pave	1 day	Wed 8/19/26	Wed 8/19/26																
8			Wisen's 14th & Woodland Preserve	2 days	Wed 8/19/26	Thu 8/20/26																
9			Mill (Full Width - Bit/Concrete Curb)	1 day	Wed 8/19/26	Wed 8/19/26																
10			Pave	1 day	Thu 8/20/26	Thu 8/20/26																
11			Landborg Industial Park & Johnson St	2 days	Thu 8/20/26	Fri 8/21/26																
12			Mill (Full Width)(Concrete 1 side of Service Rd)	1 day	Thu 8/20/26	Thu 8/20/26																
13			Pave	1 day	Fri 8/21/26	Fri 8/21/26																
14			Polk Street	2 days	Fri 8/21/26	Mon 8/24/26																
15			Mill (Full Width)	1 day	Fri 8/21/26	Fri 8/21/26																
16			Pave	1 day	Mon 8/24/26	Mon 8/24/26																
17			Amberwood & Prairie Creek	2 days?	Fri 8/21/26	Mon 8/24/26																
18			Mill (Full Width - Bit Curb)	1 day	Fri 8/21/26	Fri 8/21/26																
19			Pave	1 day	Mon 8/24/26	Mon 8/24/26																
20			Clayton Park Estates	2 days	Mon 8/24/26	Tue 8/25/26																
21			Mill (Full Width)	1 day	Mon 8/24/26	Mon 8/24/26																
22			Pave	1 day	Tue 8/25/26	Tue 8/25/26																
23			Naples Estates	2 days	Mon 8/24/26	Tue 8/25/26																
24			Mill (Full Width)	1 day	Mon 8/24/26	Mon 8/24/26																
25			Pave	1 day	Tue 8/25/26	Tue 8/25/26																
Project: Ham Lake Schedule Date: Thu 7/16/26			Task		Project Summary		Manual Task		Start-only		Deadline											
			Split		Inactive Task		Duration-only		Finish-only		Progress											
			Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress											
			Summary		Inactive Summary		Manual Summary		External Milestone													
Page 1																						